GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PR & RD Dept. – PMGSY Ph-XI – 2018-19 - Visakhapatnam District – Revised Administrative Sanction for the 4 (four) works in G.Madugula (M) – Due to excess tender percentage & NPV paid to Forest Dept. - Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS II) DEPARTMENT

G.O.Rt.No.505 **Dated.24.09.2021.**

Read the following:-

1.G.O.Ms.No.60, PR & RD (Progs.II) Dept., dt.28.05.2018.
2.G.O.Rt.No.249, PR & RD (Progs.II) Dept., dt.28.05.2018.
3.From the E-in-C., PR., Lr.No.W12/PMGSY/RAS proposals/ VSP/2020, dt:07.04.2021.

.....

ORDER:-

In the G.O. first read above, the following 4 works in G. Madugula Mandal in Visakhapatnam District were administratively sanctioned under PMGSY Phase XI (100-249 population, LWE category):

S. No	Name of the work	Sanction amount (Rs. in Lakhs)	Agreement No	Awarded to	Tender premium
1	Magatapalem road to Vedurupalli	143.74	101/2018-19 Dt:08.10.2018	M/S Sudhakara Infratech Private Ltd., Hyderabad	13.59% Excess
2	Vanjari road at 11/2 km to Gemmili	146.92			
3	Barisingi road to Ganjigedda	61.02			
4	Barisingi road to Ganugurolu	59.72			

2. The above 4 works under package No.AP1918-P-18 were awarded by the State Level Financial Evaluation Committee constituted vide G.O. second read above, at excess tender premium over the estimate rates (2017-18 SoR) as per the permission accorded for calling tenders without keeping cap on tender percentage in LWE area.

3. The Engineer-in-Chief, PR, A.P., Vijayawada in his letter third above, while furnishing the proposals along with detailed justification for according Revised Administrative Sanction for the 4 (four) works in G. Madugula (M), Visakhapatnam District has stated that NRIDA is insisting for both physical and financial completion of works in OMMAS web site at the earliest in every meeting being conducted once or twice in a month. Therefore, he has requested to accord Revised Administrative Sanction for the 4 works in the same package with the modified funding pattern as noted below:-

(Rs. in lakhs)

S. No	Name of the work	As per OAS			RAS proposed			Enhanced Amount	Remarks
		GoI Share	State Share	Total	GoI Share	State Share	Total		
1	Magatapalem road to Vedurupalli	86.24	57.50	143.74	86.24	83.76	170.00	26.26	The State shall meet all such additional cost as per PMGSY guidelines @ Para 11.5 in entire country
2	Vanjari road at 11/2 km to Gemmili	88.15	58.77	146.92	88.15	110.85	199.00	52.08	
3	Barisingi road to Ganjigedda	36.61	24.41	61.02	36.61	28.39	65.00	3.98	
4	Barisingi road to Ganugurolu	35.83	23.89	59.72	35.83	30.17	66.00	6.28	
	Total			**411.40**			**500.00**	**88.60**	

(P.T.O)

4. In the above circumstances explained above, Government, after careful examination, hereby accord Revised Administrative Sanction for the 4 (four) works under PMGSY Ph-XI – 2018-19, as shown in para 3 above, for an amount of Rs.500.00 lakhs; as against the original administrative sanction of Rs.411.40 lakhs.

5. The Engineer-in-Chief, PR, A.P., Vijayawada is requested to take further necessary action in the matter accordingly.

6. This order issues with the concurrence of Finance (FMU – PR & RD, RWS) Dept. vide their U.O. No. 46027/50/FMU.PR&RD, RWS/2018, dt.15.09.2021 (Computer No.461498).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PR, A.P., Vijayawada
The Superintending Engineer, PR Circle, Visakhapatnam
Copy to:-
The Accountant General, A.P., Vijayawada
The Director of Works & Projects, A.P., Vijayawada
The Director of Treasury & Accounts, A.P., Vijayawada
The District Treasury Officer, Visakhapatnam
The Finance (FMU – PR & RD, RWS) Dept.
The P.S. to M (PR & RD, M&G)
The P.S. to Prl. Secy. to Govt., PR & RD Dept.
Sc/Sf.,

//FORWARDED :: BY ORDER//

S.N.

SECTION OFFICER